EXTENSION OF TIME PROPOSAL

1	Name of work	: Improvements to drains in 1st to 4th main road, 2nd cross road to 8th cross road in tatanagara in ward no. 8, kodigehalli.
2	Amount of Work Portion	20.00
3	Estimated Cost	20.00
4	Name of contractor	Narasimhaiah N
5	Agreement No.	70/ 20.07.2016
6	No. and date under which work order issued	70/ 20.07.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	17-10-2016
9	Date of receipt of application in the sub division office	17-10-2016
10	Extension granted if any	No
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	190 Days
15	Date of recommending time limit applied for	17-10-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	-
22	Remarks of the EE with the daily rate of penalty proposed	Due to the BWSWB work and BWSSB cross connection to Houses is delayed hence EOT is recommended for Sanction without penalty
23	Remarks of the CE with the daily rate of penalty proposed	penalty Rejected.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Rangalore-92

Superintendent Engineer
Yelahanka Zone, Bangalore-92